Test Plan Documentation - Devices HomeDork - Interactive Smart House

Members

Reference	Name	Email	
A	Samuel Mcmurray	Samuel_joseph.mcmurray0004@stud.hkr.se	
В	Mustafa Ismail	mustafa.ismail0007@stud.hkr.se	
С	Ibrahim Ahmed Ali	ibrahim.ahmed_ali0003@stud.hkr.se	
D	Osayomore Edugie	Osayomore.edugie0004@stud.hkr.se	

Revision History

Date	Version	Description	Author
19/09/2021	1.0	Initial Test Plan	A, B, C
21/10/2021	1.1	First test to check that components work in the smart house	A, B, C, D
16/11/2021 1.2		Updated – The table to remove some of the repetitive language and defined them outside the table. Added – Testing for window, water leakage, fire alarm, security alarm, stove, electricity consumption, power cut off, twilight system, communication, individual controller testing, and alarms	A, B, C, D

Test Plan

Steps and Pre-conditions

Since we are working on devices the preconditions and steps required are like one another. As a precondition for testing, we needed to know the pins of the device we are testing, what sort of device it is in terms of whether they are input or output, and what the input would be for the output. The smart house has all the pin connections preinstalled, so the next steps are to connect the computer to the Arduino uno board, upload the code to the Arduino board, run the code and observe in accordance with the corresponding device a state change, or a printout to the serial monitor or other terminals. For code that deals with data manipulation from device input readings will have dedicated unit tests that can be run autonomously.

Test case ID	Summary	Results	Comment (Timeline tracked)
T1	Test the functionality all lights in smart house to see if all of them are in working order.	PASS	Indoor Light: Success, Outdoor Light: Success, Security Light: Success
T2	Test the functionality of the fan with different values, see if the values work, and observe if responds and in working order.	PASS	Loft Fan: Success, PWM all values work
Т3	Test the reading of all thermometers, this test is restricted to seeing if the reading works not the conversion to C.	PASS	Indoor Thermometer: Success, analog reading of the value was successful, Indoor Thermometer Window: Success, analog reading of the value was successful, Outdoor Thermometer: Success, digital reading of the value was successful
T4	Test the functionality of the timer one light indicator to see if in working order.	FAIL	Timer One: FAIL, the light turns off if explicitly told to but one another device on the multiplexor is used the light is active again.
T5	Test the functionality of the timer two light indicator to see if in working order.	PASS	Timer Two: Success, the functionality of the light worked.
Т6	Test the functionality of the siren for the alarm system to see if in working order.	PASS	Siren: Success, the siren functioned as intend and emitted a sound when active.
Т7	Test the functionality of all heating elements or radiators in the smart home to observe whether they are in working order.	PASS	Radiator Set One: Success, they seemed to have turned on to be warm to the touch. Working on an automated way of testing with the use of the thermometer to register a change in temperature.
Т8	Test the functionality of the window switch by observing an output in the serial monitor as to whether it operates as intended.	Not Tested	This is untested, we will be conducting tests on the switches when complete with the alarm controller and alarm class as to test all switches on the same day in the different systems.

T9	Test the functionality of the water	Not	This is untested, we will be conducting tests on the switches
	leakage switch by observing an	Tested	when complete with the alarm controller and alarm class as to
	output in the serial monitor as to		test all switches on the same day in the different systems.
	whether it operates as intended.		, , , , , , , , , , , , , , , , , , ,
T10	Test the functionality of the Fire	Not	This is untested, we will be conducting tests on the switches
	alarm switch by observing the light	Tested	when complete with the alarm controller and alarm class as to
	and siren whether it operates as		test all switches on the same day in the different systems.
	intended.		
T11	Test the functionality of the stove	Not	This is untested, we will be conducting tests on the switches
	switch by observing an output in the	Tested	when complete with the alarm controller and alarm class as to
	serial monitor as to whether it		test all switches on the same day in the different systems.
	operates as intended.		
T12	Test the functionality of the Security	Not	This is untested, we will be conducting tests on the switches and
	alarm door sensor by observing the	Tested	will also test this sensor when complete with the alarm
	light and siren whether it operates as		controller and alarm class as to test all switches on the same day
	intended.		in the different systems.
T13	Test the functionality of the	Not	This is untested, we will be conducting tests on the switches and
	electricity consumption sensor by	Tested	will also test this sensor when complete with the alarm
	observing an output in the serial		controller and alarm class as to test all switches on the same day
	monitor as to whether it operates as		in the different systems.
	intended.		
T14	Test the functionality of the power	Not	Unsure of how to conduct the test will brain storm and conduct
	cut off sensor to determine if it will	Tested	the test within the next sprint.
	observe a power failure.		
T15	Total about a still a	PASS	Link Commun Commun the model on link commun on the make
113	Test the functionality of the light	PASS	Light Sensor: Success, the outdoor light came on when the
	sensor in the twilight system to see whether it is in working order.		lights were off in the lab.
	whether it is in working order.		
T16	Test the communication between the	PASS	The Arduino was able to both send and receive messages, to and
	server and the Arduino.		from the backend server.
T17	Toot the energian of the dayies	Not	The device controller will be tested upon completion of the
11/	Test the operation of the device controller.	Tested	code, some of the individual methods have been tested and work
	controller.	Testeu	other methods are still under development.
T18	Test the operation of the sensor	Not	The sensor controller will be tested upon completion of the
110	controller.	Tested	code, some of the individual methods have been tested and work
	controller.	Tested	other methods are still under development.
T19	Test the operation of the twilight	PASS	The twilight automatic system was tested within a loop with no
	automatic system as a whole	1.100	other code must be tested within the other systems.
TEG C	-	NY	·
T20	Test the operation of the alarms	Not	The alarms have been tested not based on sensors but through
	ensure they are working order.	Tested	activation by code. The alarm needs to be tested within its
TFQ 1	m of care	NT :	system and with the switches and sensors.
T21	Test the operation of the temperature	Not	The temperature controller will be tested upon completion of the
	controller ensure it operates as	Tested	code, some of the individual methods have been tested and work
TOO	intended.	NI-4	other methods are still under development.
T22	Test the operation of the alarm	Not Tastad	The alarm controller will be tested upon completion of the code,
	controller ensure it operates as	Tested	some of the individual methods have been tested and work other
	intended.		methods are still under development.

Future Test Plans

Develop an automated test for visual verification, and user input for pass fail of devices in the network.